

Isle of Palms - Touch Up Schedule

NTP 3/11/2021	February			March
	7-Feb	14-Feb	21-Feb	28-Feb
Baseline 1 (North)	Completed			
Baseline 2 (North)				
Baseline 3 (North)				
Baseline 4 (North)				
Baseline 5 (North)				
Baseline 6 (North)				
Baseline 7 (North)				
Baseline 1 (South)	Completed			
Baseline 2 (South)	Completed			
Baseline 3 (South)	Completed			
Baseline 4 (South)	Completed			
Baseline 5 (South)	Completed			
Demobilization				
Required Contract Completion Date: March 6, 2022.				